

Details of Upgradation & New Construction under NRHM taken up during 2005-2013

Sl no	Block	Name of the work	Name of the institution	Category	New Const/ Up-gradation	Approved in PIP Year	PIP Approved amount	Executing Agency	Physical Status
1	Berhampur Head Quarter	Establishment of DTU at DHH	Head Quarter Hospital	DHH	Up-gradation	2005-06	2.00	ZSS	COMPLETED
2	Purusottampur	Const. of Sub Centre at Arakhapur	Arakhapur	SC	New Const.	2005-06	5.84	RD	COMPLETED
3	Sheragada	Const. of Sub Centre at Mahupadar	Mahupadar	SC	New Const.	2005-06	5.84	Block	COMPLETED
4	Chikiti	Upgradation of CHC Chikiti	Chikiti	CHC	Up-gradation	2006-07	20.00	PWD	COMPLETED
5	Kodala	Upgradation of CHC Kodala	Kodala	CHC	Up-gradation	2006-07	20.00	PWD	COMPLETED
6	Rangeilunda	Repair of Sub Centre at Gopalpur	Gopalpur	SC	Up-gradation	2006-07	0.65	Block	COMPLETED
7	Digapahandi	Repair of Sub Centre at Panada	Panada	SC	Up-gradation	2006-07	0.65	Block	COMPLETED
8	Kukudakhandi	Repair of Sub Centre at Ankusapur	Ankushpur	SC	Up-gradation	2006-07	0.65	Block	COMPLETED
9	Chikiti	Repair of Sub Centre at Pitatali	Pitatali	SC	Up-gradation	2006-07	0.65	Block	COMPLETED
10	Chikiti	Repair of Sub Centre at Madhabandha	Madhabandha	SC	Up-gradation	2006-07	0.65	Block	COMPLETED
11	Patrapur	Repair of Sub Centre at Turubudi	Turubudi	SC	Up-gradation	2006-07	0.65	Block	COMPLETED
12	Charapur	Repair of Sub Centre at Kalipali	Kalipali	SC	Up-gradation	2006-07	0.65	Block	COMPLETED
13	K S Nagar	Repair of Sub Centre at Jarada	Jadara	SC	Up-gradation	2006-07	0.65	Block	COMPLETED
14	Beguniapada	Repair of Sub Centre at Beruabadi	Beruabadi	SC	Up-gradation	2006-07	0.65	Block	COMPLETED
15	Khallikote	Repair of Sub Centre at Keshpur	Keshpur	SC	Up-gradation	2006-07	0.65	Block	COMPLETED
16	Purusottampur	Repair of Sub Centre at Ranajhalli	Ranajhalli	SC	Up-gradation	2006-07	0.65	Block	COMPLETED
17	Purusottampur	Repair of Sub Centre at Bhutasarsing	Bhutasarsing	SC	Up-gradation	2006-07	0.65	Block	COMPLETED
18	Bhanjanagar	Repair of Sub Centre at Lembhei	lembhei	SC	Up-gradation	2006-07	0.65	Block	COMPLETED
19	Badagada	Repair of Sub Centre at Badagada CHC	Badagada	SC	Up-gradation	2006-07	0.65	Block	COMPLETED
20	Bellaquntha	Repair of Sub Centre at Banka	Banka	SC	Up-gradation	2006-07	0.65	Block	COMPLETED
21	Ganjam	Repair of Sub Centre at Khandadeuli	Khandadeuli	SC	Up-gradation	2006-07	0.65	Block	COMPLETED
22	Dharakot	Repair of Sub Centre at Olamba	olamba	SC	Up-gradation	2006-07	0.65	Block	COMPLETED
23	Sheragada	Repair of Sub Centre at Pitata	Pitatali	SC	Up-gradation	2006-07	0.65	Block	COMPLETED
24	Buguda	Repair of Sub Centre at Golabandha	Golabandha	SC	Up-gradation	2006-07	0.65	Block	COMPLETED
25	Rangeilunda	Repair of Sub Centre at Biswanath Pur	Biswanathapur	SC	Up-gradation	2006-07	0.65	Block	COMPLETED
26	Sheragada	Upgradation of CHC-Sheragada	Sheragada	CHC	Up-gradation	2006-07	51.39	PWD	COMPLETED
27	K.s.Nagar	New Const. of Sub Center at A.Barida, K.S.Nagar Block	K S Nagar	SC	New Const.	2007-08	10.15	ZSS	COMPLETED
28		Addl fund for const. of SC at A. Barida in K S Nagar block		SC	New Const.	2009-10			COMPLETED
29	Sheragada	New Const. of Sub center at Thuruburai, Sheragada Block	Thuruburai	SC	New Const.	2007-08	10.15	ZSS	COMPLETED
30		Addl fund for const. of SC at Thuruburai		SC	New Const.	2009-10			COMPLETED
31	Sheragada	New Const. of Sub center at Krushnachai, Sheragada Block	Krushnachai	SC	New Const.	2007-08	10.15	ZSS	COMPLETED
32		Addl fund for const. of SC at Krushnachhai		SC	New Const.	2009-10			COMPLETED
33	Sheragada	New Const. of Sub center at Dhanantara, Sheragada Block	Dhanantara	SC	New Const.	2007-08	10.15	ZSS	COMPLETED
34		Addl fund for const. of SC at Dhanantara		SC	New Const.	2009-10			COMPLETED

Details of Upgradation & New Construction under NRHM taken up during 2005-2013

Sl no	Block	Name of the work	Name of the institution	Category	New Const/ Up-gradation	Approved in PIP Year	PIP Approved amount	Executing Agency	Physical Status
35	Sheragada	New Const. of Sub center at Alarigarh, Sheragada Block	Alarigada	SC	New Const.	2007-08	10.15	ZSS	COMPLETED
36		Addl fund for const. of SC at Alarigarh		SC	New Const.	2009-10			COMPLETED
37	Sheragada	New Const. of Sub center at Gothagaon, Sheragada Block	Gothagaon	SC	New Const.	2007-08	10.15	ZSS	COMPLETED
38		Addl fund for const. of SC at, Gothagaon		SC	New Const.	2009-10			COMPLETED
39	Ganjam	New Const. of Sub center at Tarinipally, Ganjam Block	tarinipally	SC	New Const.	2007-08	10.15	ZSS	COMPLETED
40		Addl fund for const. of SC at Tarinipally		SC	New Const.	2009-10			COMPLETED
41	Ganjam	Rep/ren of sub center at Ganjam	Ganjam	SC	Up-gradation	2007-08	2.00	ZSS	COMPLETED
42	Ganjam	Rep/ren of sub center at Rambha, Ganjam Block	Rambha	SC	Up-gradation	2007-08	1.00	ZSS	COMPLETED
43	Purusottampur	Rep/ren of ANMTC at Bhatakumarada, Purusottampur Block	Bhatakumarada	CHC	Up-gradation	2007-08	4.27	ZSS	COMPLETED
44	Bellaguntha	New Const. of sub center at Paillipada, Bellaguntha Block	Paillipada	SC	New Const.	2007-08	10.15	ZSS	COMPLETED
45		Addl fund for const. of SC at Paillipada		SC	New Const.	2009-10			COMPLETED
46	Hinjilicut	Rep/ren of sub center at Nandiko, Hinjilicut Block	Nandiko	SC	Up-gradation	2007-08	1.00	ZSS	COMPLETED
47	Hinjilicut	Rep/ren of sub center at Podingi, Hinjilicut Block	Podingi	SC	Up-gradation	2007-08	1.00	ZSS	COMPLETED
48	Digapahandi	Rep/ren of sub center at Bhramarapur, Digapahandi Block	Bhramarapur	SC	Up-gradation	2007-08	2.00	ZSS	COMPLETED
49	Digapahandi	Rep/ren of sub center at Gaudagaon, Digapahandi Block	Gaudagaon	SC	Up-gradation	2007-08	1.00	ZSS	COMPLETED
50	Khallikote	Rep/ren of sub center at Sabulia, Khallikote Block	Sabulia	SC	Up-gradation	2007-08	1.00	ZSS	COMPLETED
51	Bhanjanagar	Rep/ren of sub center at Mujagada, Bhanjanagar Block	Mujagada	SC	Up-gradation	2007-08	1.00	ZSS	COMPLETED
52	Berhampur Head Quarter	Upgradation of DHH, Berhampur	Head Quarter Hospital	DHH	Up-gradation	2007-08	20.00	PWD	COMPLETED
53	Berhampur Head Quarter	Upgradation of DHH, Berhampur	Head Quarter Hospital	DHH	Up-gradation	2007-08	25.00	PWD	COMPLETED
54	Bhanjanagar	Upgradation of SDH, Bhanjanagar	Bhanjanagar	SDH	Up-gradation	2007-08	10.00	PWD	COMPLETED
55	Chatrapur	Upgradation of SDH, Chatrapur	Chatrapur	SDH	Up-gradation	2007-08	10.00	PWD	COMPLETED
56	K S Nagar	Upgradation of CHC- K.S.Nagar	K S Nagar	CHC	Up-gradation	2007-08	49.31	PWD	COMPLETED
57	Digapahandi	New Const. of 2 nos E-type Qtrs at CHC-Digapahandi	Digapahandi	CHC	New Const.	2007-08	6.60	PWD	COMPLETED
58	Chikiti	New construction of 1 no F-type Qtr at CHC-Chikiti	Chikiti	CHC	New Const.	2007-08	6.18	PWD	COMPLETED
59	Dharakote	Upgradation of CHC- Dharakote	Dharakote	CHC	Up-gradation	2007-08	30.62	PWD	COMPLETED
60	Hinjilicut	Upgradation of CHC-Belgaon	Belgaon	CHC	Up-gradation	2007-08	50.00	CPWD	COMPLETED
61	J N prasad	Upgradation of CHC- J.N.Prasad	J N prasad	CHC	Up-gradation	2007-08	42.41	OBCC	COMPLETED
62	Bhanjanagar	Upgradation of CHC- Gallery	Gallery	CHC	Up-gradation	2007-08	46.00	OBCC	COMPLETED
63	Buguda	Upgradation of CHC-Buguda	Buguda	CHC	Up-gradation	2007-08	22.08	OBCC	COMPLETED
64	Bellaguntha	Upgradation of CHC- Bellaguntha	Bellaguntha	CHC	Up-gradation	2007-08	34.39	OBCC	COMPLETED
65	Bellaguntha	Upgradation of CHC-Gobara	Gobara	CHC	Up-gradation	2007-08	65.53	OBCC	COMPLETED
66	Sorada	Upgradation of CHC-Badagada	Badagada	CHC	Up-gradation	2007-08	47.38	OBCC	COMPLETED
67	Polasara	Upgradation of CHC-Polasara	Polasara	CHC	Up-gradation	2007-08	43.43	OBCC	COMPLETED
68	Purusottampur	Upgradation of CHC- Bhatakumarada	Bhatakumarada	CHC	Up-gradation	2007-08	40.61	OBCC	COMPLETED
69	Sanakhemundi	Upgradation of CHC-Adapada	Adapada	CHC	Up-gradation	2007-08	38.39	OBCC	COMPLETED
70	Digapahandi	Upgradation of CHC-Bomkai	Bomkai	CHC	Up-gradation	2007-08	56.55	OBCC	COMPLETED
71	Patrapur	Upgradation of CHC-Patrapur	Patrapur	CHC	Up-gradation	2007-08	33.00	OBCC	COMPLETED
72	Sheragada	New Const. of Govindpur Sub Centre, Sheragada Block	Govindapur	SC	New Const.	2007-08	6.00	Block	COMPLETED
73	Sheragada	New Const. of Ramachandrapur Sub Centre, Sheragada Block	Ramachandrapur	SC	New Const.	2007-08	6.00	Block	COMPLETED

Details of Upgradation & New Construction under NRHM taken up during 2005-2013

Sl no	Block	Name of the work	Name of the institution	Category	New Const/ Up-gradation	Approved in PIP Year	PIP Approved amount	Executing Agency	Physical Status
74	Sheragada	New Const. of Karadakana Sub Centre, Sheragada Block	Karakadkana	SC	New Const.	2007-08	6.00	Block	COMPLETED
75	Sheragada	New Const. of Padmapur Sub Centre, Sheragada Block	Padmapur	SC	New Const.	2007-08	6.00	Block	COMPLETED
76	Sheragada	New Const. of Bandhaguda Sub Centre, Sheragada Block	Bandhaguda	Sc	New Const.	2007-08	6.00	Block	COMPLETED
77	Bhanjanagar	New Const. of 2 nos E-type Qtrs at SDH-Bhanjanagar	Bhanjanagar	SDH	New Const.	2007-08	5.21	PWD	COMPLETED
78	Ganjam	New Const. of Sub center at Palanga, Ganjam Block	Palanga	SC	New Const.	2008-09	10.15	ZSS	COMPLETED
79		Addl fund for const. of SC at Palanga		SC	New Const.	2009-10			COMPLETED
80	Ganjam	Repair/ren of PHC (N) at Rambha, Ganjam Block	Rambha	PHC (N)	Up-gradation	2008-09	5.00	ZSS	COMPLETED
81	Ganjam	Repair/ren of PHC (N) at Khandadeuli, Ganjam Block	Khandadeuli	PHC (N)	Up-gradation	2008-09	10.00	ZSS	COMPLETED
82		Addl fund for upgrad. Of PHC,Khanda deuli		PHC (N)	Up-gradation	2009-10			COMPLETED
83	Ganjam	Repair/ren of PHC (N) at Ganjam	Ganjam	PHC (N)	Up-gradation	2008-09	5.00	ZSS	COMPLETED
84	Chatrapur	Rep/ren of PHC (N) at Narendrapur, Chatrapur Block	Narendrapur	PHC (N)	Up-gradation	2008-09	5.00	ZSS	COMPLETED
85	Purusottampur	New Const. of DWH at Bhatakumarada, Purusottampur Block	Bhatakumarada	CHC	New Const.	2008-09	7.00	ZSS	COMPLETED
86	Hinjllicut	New Const. of Sub center at Ralaba, Hinjllicut Block	Ralaba	SC	New Const.	2008-09	9.88	ZSS	COMPLETED
87		Addl fund for const. of SC at Ralaba	Ralaba	SC	New Const.	2009-10			COMPLETED
88	Polasara	New Const. of DWH at Polasara	Polasara	CHC	New Const.	2008-09	7.00	ZSS	COMPLETED
89	Buguda	New Const. of DWH at Buguda	Buguda	CHC	New Const.	2008-09	7.00	ZSS	COMPLETED
90	Hinjllicut	New Const. of sub center at Gandula, Hinjllicut Block	Gandula	SC	New Const.	2008-09	10.15	ZSS	COMPLETED
91		Addl fund for const. of SC at Gandala		SC	New Const.	2009-10			COMPLETED
92	Hinjllicut	New Const. of sub center at Makarjhola, Hinjllicut Block	Makarajhola	SC	New Const.	2008-09	10.15	ZSS	COMPLETED
93		Addl fund for const. of SC at Makarjholla		SC	New Const.	2009-10			COMPLETED
94	Hinjllicut	New Const. of sub center at Kanchuru, Hinjllicut	kanchuru	SC	New Const.	2008-09	10.15	ZSS	COMPLETED
95		Addl fund for const. of SC at Kanchuru		SC	New Const.	2009-10			COMPLETED
96	Hinjllicut	New Const. of sub center at Puttiapadar, Hinjllicut Block	Putiapadara	SC	New Const.	2008-09	10.15	ZSS	COMPLETED
97		Addl fund for const. of SC at Putipadar		SC	New Const.	2009-10			COMPLETED
98	Kukudakhandi	Rep/ren of PHC (N) at Kukudakhandi, Kukudakhandi Block	Kukudakhandi	PHC (N)	Up-gradation	2008-09	5.00	ZSS	COMPLETED
99	Rangeilunda	Rep/ren of PHC (N) at Kelluapalli	Keluapalli	PHC (N)	Up-gradation	2008-09	10.00	ZSS	COMPLETED
100		Addl fund for upgrad. Of CHC,Keluapalli		PHC (N)	Up-gradation	2009-10			COMPLETED
101	Rangeilunda	Rep/ren of PHC (N) at Gopalpur, Rangeilunda Block	Gopalpur	PHC (N)	Up-gradation	2008-09	10.00	ZSS	COMPLETED
102		Addl fund for upgrad. Of PHC(N),Gopalpur		PHC (N)	Up-gradation	2009-10			COMPLETED
103	Sorada	Rep/ren of PHC (N) at Sorada	Sorada	PHC (N)	Up-gradation	2008-09	5.00	ZSS	COMPLETED
104	Chikiti	Rep/ren of PHC (N) at Girisola, Chikiti Block	Girisola	PHC (N)	Up-gradation	2008-09	10.00	ZSS	COMPLETED
105		Addl fund for upgrad. Of CHC,Girisola		PHC (N)	Up-gradation	2009-10			COMPLETED
106	Aska	Rep/ren of PHC (N) at Balisira, Aska Block	Balisira	PHC (N)	Up-gradation	2008-09	10.00	ZSS	COMPLETED
107		Addl fund for upgrad. Of CHC,Balisira		PHC (N)	Up-gradation	2009-10			COMPLETED
108	Digapahandi	New Const. of PHC (N) at Goudagaon, Digapahandi Block	Gaudagaon	PHC (N)	New Const.	2008-09	10.00	ZSS	COMPLETED
109		Addl fund for upgrad. Of PHC(N),Goudagaon		PHC (N)	New Const.	2009-10			COMPLETED
110	Bhanjanagar	Rep/ren of PHC (N) at Mujagada, Bhanjanagar Block	Mujagada	PHC (N)	Up-gradation	2008-09	10.00	ZSS	IN PROGRESS
111		Addl fund for upgrad. Of PHC (N) Mujagada		PHC (N)	Up-gradation	2009-10			IN PROGRESS
112	Beguniapada	Rep/ren of PHC (N) at Sumandal, Beguniapada Block	Sumandala	PHC (N)	Up-gradation	2008-09	10.00	ZSS	COMPLETED
113		Addl fund for upgrad. Of CHC,Sumandal		PHC (N)	Up-gradation	2009-10			COMPLETED
114	Berhampur Head Quarter	New Const. of Bleaching shed, Berhampur	Head Quarter Hospital	DHH	New Const.	2008-09	2.00	ZSS	COMPLETED

Details of Upgradation & New Construction under NRHM taken up during 2005-2013

Sl no	Block	Name of the work	Name of the institution	Category	New Const/ Up-gradation	Approved in PIP Year	PIP Approved amount	Executing Agency	Physical Status
115	Berhampur Head Quarter	New Const. of Data Center, Berhampur	Head Quarter Hospital	DHH	New Const.	2008-09	8.00	ZSS	COMPLETED
116	Khallikote	New Const. of 2 nos E-type & 1 no F-type Qtrs at CHC- Khallikote	Khallikote	CHC	New Const.	2008-09	6.70	PWD	COMPLETED
117	Purusottampur	New Const. of 2 nos E-type & 1 no F-type Qtrs at CHC- Purusottampur	purusottampur	CHC	New Const.	2008-09	5.80	PWD	COMPLETED
118	Berhampur Head Quarter	Rep/ren of ANMTC at Berhampur	Head Quarter Hospital	DHH	Up-gradation	2009-10	0.50	ZSS	COMPLETED
119	Berhampur Head Quarter	Rep/ren of DTU at Berhampur	Head Quarter Hospital	DHH	Up-gradation	2009-10	0.50	ZSS	COMPLETED
120	Berhampur Head Quarter	Rep/ren of O/O of the ADMo (Medical), Berhampur	Head Quarter Hospital	DHH	Up-gradation	2009-10	1.00	ZSS	COMPLETED
121	Berhampur Head Quarter	Rep/ren of O/O of the Hospital Manager, DHH Berhampur	Head Quarter Hospital	DHH	Up-gradation	2009-10	1.00	ZSS	COMPLETED
122	Berhampur Head Quarter	rep/ren of NRHM, Berhampur	Head Quarter Hospital	DHH	Up-gradation	2009-10	0.50	ZSS	COMPLETED
123	Berhampur Head Quarter	Upgradation of DHH, Berhampur	Head Quarter Hospital	DHH	Up-gradation	2009-10	20.00	PWD	COMPLETED
124	Bhanjanagar	Const. of DWH at SDH ,Bhanjanagar.	Bhanjanagar	SDH	New Const.	2009-10	25.00	PWD	COMPLETED
125	Berhampur Head Quarter	Upgradation of DHH, Berhampur such as 1st floor of ENT building)	Head Quarter Hospital	DHH	Up-gradation	2010-11	15.00	PWD	COMPLETED
126	Berhampur Head Quarter	Upgradation of Maternityward at DHH, Berhampur	Head Quarter Hospital	DHH	Up-gradation	2010-11	0.75	PWD	COMPLETED
127	Berhampur Head Quarter	New Const. of RVS store at CDMO, Office	Head Quarter Hospital	DHH	New Const.	2010-11	13.00	PWD	COMPLETED
128	Chatrapur	Upgradation of SDH Chatrapur	Chatrapur	SDH	Up-gradation	2010-11	38.15	PWD	COMPLETED
129	Kodala	Upgradation of CHC Kodala	Kodala	CHC	Up-gradation	2010-11	54.15	PWD	COMPLETED
130	Chatrapur	Upgradation of maternity ward at SDH Chatrapur	Chatrapur	SDH	Up-gradation	2010-11	0.75	PWD	COMPLETED
131	Khallikote	Upgradation of maternity ward at CHC Khallikote	Khallikote	CHC	Up-gradation	2010-11	0.75	PWD	COMPLETED
132	Purusottampur	Upgradation of maternity ward at CHC Purusottampur	purusottampur	CHC	Up-gradation	2010-11	0.75	PWD	COMPLETED
133	Bhanjanagar	Upgradation of SDH Bhanjanagar	Bhanjanagar	SDH	Up-gradation	2010-11	17.52	PWD	COMPLETED
134	Bhanjanagar	Upgradation of maternity ward at SDH Bhanjanagar	Bhanjanagar	SDH	Up-gradation	2010-11	0.75	PWD	COMPLETED
135	Polasara	Upgradation of maternity ward at CHC Polasara	Polasara	CHC	Up-gradation	2010-11	0.75	PWD	COMPLETED
136	Aska	Upgradation of maternity ward at CHC Aska	Aska	CHC	Up-gradation	2010-11	0.75	PWD	COMPLETED
137	Bhanjanagar	Completion of Qtrs at SDH Bhanjanagar	Bhanjanagar	SDH	New Const.	2010-11	5.00	PWD	COMPLETED
138	Bhanjanagar	New Const. of 4nos E type Qtrs & 2nos F type Qtrs at SDH Bhanjanagar	Bhanjanagar	SDH	New Const.	2010-11	61.50	PWD	IN PROGRESS
139	Beguniapada	New Const. of D type Qtr at CHC Sumandal, Beguniapada Block	Sumandala	CHC	New Const.	2010-11	13.56	RD	COMPLETED
140	Kukudakhandi	New Const. of D type Qtr at Banthapalli, Kukudakhandi Block	Banthapalli	PHC (N)	New Const.	2010-11	12.00	RD	IN PROGRESS
141	Purusottampur	Rep/ren of Sub center at Baghala	Baghala	SC	Up-gradation	2010-11	1.00	Block	IN PROGRESS
142	Kukudakhandi	Rep/ren of SC at Banthapalli	Banthapalli	SC	Up-gradation	2010-11	1.00	Block	COMPLETED

Details of Upgradation & New Construction under NRHM taken up during 2005-2013

Sl no	Block	Name of the work	Name of the institution	Category	New Const/ Up-gradation	Approved in PIP Year	PIP Approved amount	Executing Agency	Physical Status
143	Kukudakhandi	Rep/ren of SC at Kukudakhandi	Kukudakhandi	SC	Up-gradation	2010-11	1.00	Block	COMPLETED
144	Bhanjanagar	Rep/ren of SC at Kulada	Kulada	SC	Up-gradation	2010-11	1.00	Block	IN PROGRESS
145	Digapahandi	Rep/ren of SC at Bhisngiri	Bhisngiri	SC	Up-gradation	2010-11	1.00	Block	COMPLETED
146	Sheragada	Rep/ren of SC at Kumarapani	Kumarapani	SC	Up-gradation	2010-11	1.00	Block	COMPLETED
147	Purusottampur	Rep/ren of SC at Bhatakumarada,	Bhatakumarada	SC	Up-gradation	2010-11	1.00	Block	IN PROGRESS
148	Rangeilunda	Rep/ren of SC at Bada Kusasthali	Bada Kusasthali	SC	Up-gradation	2010-11	1.00	Block	IN PROGRESS
149	Beguniapada	Construction of C.C.road at CHC Sumandal, Beguniapada Block	Sumandala	CHC	New Const.	2011-12	3.89	RD	COMPLETED
150	Berhampur Head Quarter	Upgradation of DHH, Berhampur	Head Quarter Hospital	DHH	Up-gradation	2011-12	20.00	PWD	COMPLETED
151	Berhampur Head Quarter	Rep/ren of ANMTC at Berhampur	Head Quarter Hospital	DHH	Up-gradation	2011-12	9.00	PWD	COMPLETED
152	Bhanjanagar	Rep/ren of Blood bank at Bhanjanagar	Bhanjanagar	SDH	Up-gradation	2011-12	4.10	PWD	COMPLETED
153	Aska	Establishment of NBC at CHC Aska	Aska	CHC	Up-gradation	2011-12	5.00	PWD	COMPLETED
154	Bellaguntha	New Const. of Diarrhoea ward & Asha karmi building at CHC Bellaquntha	Bellaguntha	CHC	New Const.	2011-12	15.08	PWD	IN PROGRESS
155	Buguda	Construction of Asha karmi building, CC road 97mat CHC Buguda	Buguda	CHC	New Const.	2011-12	11.00	PWD	COMPLETED
156	Polasara	Rep/ren of CHC Polasara (Compound wall-95 mtr,Al Door>window,Repair/renovation vetrified tile,ceramic tile,Grill gate)	Polasara	CHC	Up-gradation	2011-12	11.00	PWD	COMPLETED
157	K S Nagar	Rep/ren of CHC k.S.Nagar(Bio waste management,compound wall 20 mtr,Al door>window,CC Road,Grill gate)	K S Nagar	CHC	Up-gradation	2011-12	8.95	PWD	COMPLETED
158	Kodala	Establishment of NBC at CHC Kodala	Kodala	CHC	Up-gradation	2011-12	5.00	PWD	COMPLETED
159	Dharakote	Rep/ren of CHC Dharakote (AC Sheet,Main outdoor building,Rcc Roof,Garrage, Urinal,Laboratory to LR & OT CC Road)	Dharakote	CHC	Up-gradation	2011-12	15.69	RD	IN PROGRESS
160	Dharakote	Additional fund for CHC Dharakote(Dismantling of A.C. Sheet Roof over)	Dharakote	CHC	Up-gradation	2011-12	2.00	RD	COMPLETED
161	Sorada	CHC Badagada (S/R to outdoor, X-ray room & Garrage, Compound wall 30mtr)	Badagada	CHC	Up-gradation	2011-12	10.00	RD	IN PROGRESS
162	Bellaquntha	Rep/ren compound wall-190mtr, Grill gate at CHC Gobara	Gobara	CHC	Up-gradation	2011-12	5.46	RD	COMPLETED
163	Bhanjanagar	Rep/ren of CHC Gallery such as construction of Meeting hall,Office room, & nos of laboratory.	Gallery	CHC	Up-gradation	2011-12	10.00	RD	IN PROGRESS
164	J N Prasad	Rep/ren of CHC J.N.Prasad	J N Prasad	CHC	Up-gradation	2011-12	10.00	RD	IN PROGRESS
165	Patrapur	Construction of compound wall-160.5m, CC Road at CHC Patrapur	Patrapur	CHC	New Const.	2011-12	10.00	RD	IN PROGRESS
166	Hinjilicut	Rep/ren of, concrete road & compound wall at CHC Belgaon, Hinjilicut Block	Belgaon	CHC	Up-gradation	2011-12	10.00	RD	IN PROGRESS
167	Bomkai	New Const. of PHC (N) building, Bomkai Block	Bomkai	PHC (N)	New Const.	2011-12	12.00	RD	IN PROGRESS

Details of Upgradation & New Construction under NRHM taken up during 2005-2013

Sl no	Block	Name of the work	Name of the institution	Category	New Const/ Up-gradation	Approved in PIP Year	PIP Approved amount	Executing Agency	Physical Status
168	Sheragada	Upgradation of CHC Seragada(D type quarters 2 nos ,Repair to existing office building)	Sheragada	CHC	Up-gradation	2011-12	26.87	RD	IN PROGRESS
169	Sheragada	Additional fund for CHC Seragada	Sheragada	CHC	Up-gradation	2011-12	2.00	RD	COMPLETED
170	Aska	construction of E type Qtr at Padhalo ,jayapur	Padhalo , Jaypur	PHC (N)	New Const.	2011-12	8.00	Block	COMPLETED
171	Digapahandi	Rep/ren of PHC (N) at Bhismagiri	Bhismagiri	PHC (N)	Up-gradation	2011-12	3.00	Block	COMPLETED
172	Digapahandi	Rep/ren of PHC (N) at Jhariapadar	Jhariapadara	PHC (N)	Up-gradation	2011-12	2.00	Block	IN PROGRESS
173	Patrapur	Rep/ren of PHC (N) at Tumba	Tumba	PHC (N)	Up-gradation	2011-12	1.00	Block	COMPLETED
174	Patrapur	Rep/ren of PHC (N) at Nuapentha	Nuapentha	PHC (N)	Up-gradation	2011-12	4.00	Block	IN PROGRESS
175	Sanakhemundi	completion of Labour room at PHC (N) Dengausta	Dengausta	PHC (N)	Up-gradation	2011-12	12.00	Block	IN PROGRESS
176	Chatrapur	Construction of O.T. expansion ward & Labour Room in First floor with Ramp at SDH Chatrapur	Chatrapur	SDH	New Const.	2012-13	151.00	PWD	IN PROGRESS
177	Bhanjanagar	Establishment of NRC at SDH Bhanjanganar	Bhanjanagar	SDH	New Const.	2012-13	10.00	ZSS	COMPLETED
178	Bellaguntha	Establishment of BSU at CHC Bellaguntha	Bellaguntha	CHC	New Const.	2012-13	5.00	ZSS	IN PROGRESS