

### Details of Upgradation & New Construction under NRHM taken up during 2005-2013

Sl no	Block	Name of the work	Name of the institution	Category	New Const/ Up-gradation	Approved in PIP Year	PIP Approved amount	Executing Agency	Physical Status
1	Keonjhar	Establishment of DTU at DHH	DHH	DHH	Up-gradation	2005-06	2.00	PDS	COMPLETED
2	Anandapur	Repair of SC at Bhogapur	Bhogapur	SC	Up-gradation	2006-07	0.50	ZSS	COMPLETED
3	Harichandanpur	Repair of SC at Dhurudiamba	Dhurudiamba	SC	Up-gradation	2006-07	0.50	ZSS	COMPLETED
4	Harichandanpur	Repair of SC at Harichandan pur sc-II	Harichandan pur sc-II	SC	Up-gradation	2006-07	0.50	ZSS	COMPLETED
5	Harichandanpur	Repair of SC at Harichandan pur sc-I	Harichandan pur sc-I	SC	Up-gradation	2006-07	0.50	ZSS	COMPLETED
6	Harichandanpur	Repair of SC at Jangira(Part-I)	Jangira(Part-I)	SC	Up-gradation	2006-07	0.50	ZSS	COMPLETED
7	Harichandanpur	Repair of SC at Jangira(Part-I)	Jangira(Part-I)	SC	Up-gradation	2006-07	0.50	ZSS	COMPLETED
8	Ghatagaon	Repair of SC at Patilo	Patilo	SC	Up-gradation	2006-07	0.50	ZSS	COMPLETED
9	Saharpada	Repair of SC at Khajirapat	Khajirapat	SC	Up-gradation	2006-07	0.50	ZSS	COMPLETED
10	Saharpada	Repair of SC at Dhanabeni	Dhanabeni	SC	Up-gradation	2006-07	0.50	ZSS	COMPLETED
11	Patna	Repair of SC at Baunsoli	Baunsoli	SC	Up-gradation	2006-07	0.50	ZSS	COMPLETED
12	Patna	Repair of SC at Kendeiposi	Kendeiposi	SC	Up-gradation	2006-07	0.50	ZSS	COMPLETED
13	Patna	Repair of SC at Turumunga	Turumunga	SC	Up-gradation	2006-07	0.50	ZSS	COMPLETED
14	Patna	Repair of SC at Maidankella	Maidankella	SC	Up-gradation	2006-07	0.50	ZSS	COMPLETED
15	Ghatagaon	Repair of SC at Jharbelda	Jharbelda	SC	Up-gradation	2006-07	0.50	ZSS	COMPLETED
16	Keonjhar	Repair of SC at Mahadeijoda	Mahadeijoda	SC	Up-gradation	2006-07	0.50	ZSS	COMPLETED
17	Ghatagaon	Repair of SC at Dhenkikote	Dhenkikote	SC	Up-gradation	2006-07	0.50	ZSS	COMPLETED
18	Champua	Repair of SC at Jyotipur	Jyotipur	SC	Up-gradation	2006-07	0.50	ZSS	COMPLETED
19	Keonjhar	Repair of SC at Raisuan	Raisuan	SC	Up-gradation	2006-07	0.50	ZSS	COMPLETED
20	Champua	Repair of SC at Badanai	Badanai	SC	Up-gradation	2006-07	0.50	ZSS	COMPLETED
21	Anandapur	Repair of SC at Gohira	Gohira	SC	Up-gradation	2006-07	0.41	ZSS	COMPLETED
22	Ghatagaon	Repair of SC at Dhenkikote	Dhenkikote	SC	Up-gradation	2006-07	0.09	ZSS	COMPLETED
23	Ghatagaon	Repair of SC at pipilia s/c-1	pipilia s/c-1	SC	Up-gradation	2006-07	0.36	ZSS	COMPLETED
24	Ghatagaon	Repair of SC at pipilia s/c-2	pipilia s/c-2	SC	Up-gradation	2006-07	0.21	ZSS	COMPLETED
25	Ghatagaon	Repair of SC at Bholabeda s/c	Bholabeda s/c	SC	Up-gradation	2006-07	0.49	ZSS	COMPLETED
26	Ghasipura	Repair of SC at Belabahali-1	Belabahali-1	SC	Up-gradation	2006-07	0.33	ZSS	COMPLETED
27	Ghasipura	Repair of SC at Belabahali-2	Belabahali-2	SC	Up-gradation	2006-07	0.04	ZSS	COMPLETED
28	Anandapur	New consto of SC at Kumuda under Anandapur block.	Kumuda	SC	Up-gradation	2006-07	6.00	BLOCK	IN PROGRESS
29	Anandapur	New consto of SC at Tolankapada under Anandapur block.	Tolankapada	SC	Up-gradation	2006-07	6.00	BLOCK	IN PROGRESS
30	Ghasipura	New consto of SC at Atta under Ghasipura block.	Atta	SC	Up-gradation	2006-07	6.00	BLOCK	COMPLETED
31	Keonjhar	New consto of SC at Kathabari under Keonjhar block.	Kathabari	SC	Up-gradation	2006-07	6.00	BLOCK	COMPLETED
32	Harichandanpur	Repair of SC at Jangira	Jangira	SC	Up-gradation	2007-08	1.00	ZSS	COMPLETED
33	Harichandanpur	Repair of SC at Dhurudiamba	Dhurudiamba	SC	Up-gradation	2007-08	1.00	ZSS	COMPLETED
34	Anandapur	Repair of SC at Nandabara	Nandabara	SC	Up-gradation	2007-08	1.00	ZSS	COMPLETED
35	Anandapur	Repair of SC at Kantipal	Kantipal	SC	Up-gradation	2007-08	1.00	ZSS	COMPLETED
36	Saharpada	Repair of SC at Dhanabeni	Dhanabeni	SC	Up-gradation	2007-08	1.00	ZSS	COMPLETED
37	Saharpada	Repair of SC at Machagada	Machagada	SC	Up-gradation	2007-08	1.00	BLOCK	COMPLETED
38	Champua	Repair of SC at Bhuinpur	Bhuinpur	SC	Up-gradation	2007-08	1.00	BLOCK	COMPLETED
39	Anandapur	New Const.o of SC at Janjali under Anandapur block.	Janjali	SC	New Const.	2007-08	6.00	ZSS	IN PROGRESS

## Details of Upgradation & New Construction under NRHM taken up during 2005-2013

Sl no	Block	Name of the work	Name of the institution	Category	New Const/ Up-gradation	Approved in PIP Year	PIP Approved amount	Executing Agency	Physical Status
40	Harichandanpur	New Const.o of SC at Gandadiha under Harichandanpur block.	Gandadiha	SC	New Const.	2007-08	6.00	ZSS	IN PROGRESS
41	Harichandanpur	New Const.o of SC at Balaniposi under Harichandanpur Block	Balaniposi	SC	New Const.	2008-09	6.00	BLOCK	IN PROGRESS
42	Keonjhar	Repair of SC at Nuagaon SC	Nuagaon	SC	Up-gradation	2008-09	1.00	BLOCK	COMPLETED
43	Keonjhar	Repair of SC at Naranpur SC	Naranpur	SC	Up-gradation	2008-09	1.00	BLOCK	COMPLETED
44	Jhumpura	Repair of SC at Gidhibasa SC	Gidhibasa	SC	Up-gradation	2008-09	1.00	BLOCK	COMPLETED
45		Repair of SC at Khuntapada SC	Khuntapada	SC	Up-gradation	2008-09	1.00	BLOCK	COMPLETED
46	Joda	Repair of SC at Palasa SC	Palasa	SC	Up-gradation	2008-09	1.00	BLOCK	COMPLETED
47	Anandapur	Repair of SC at Panchupalli SC	Panchupalli	SC	Up-gradation	2008-09	1.00	BLOCK	COMPLETED
48	Banspal	Repair of SC at Nayakote SC	Nayakote	SC	Up-gradation	2008-09	1.00	BLOCK	COMPLETED
49	Banspal	Repair of SC at Kundhi SC	Kundhi	SC	Up-gradation	2008-09	1.00	BLOCK	COMPLETED
50	Banspal	Repair of SC at Suakati SC	Suakati	SC	Up-gradation	2008-09	1.00	BLOCK	COMPLETED
51	Banspal	Repair of SC at Kodaqadia SC	Kodaqadia	SC	Up-gradation	2008-09	1.00	BLOCK	COMPLETED
52	Banspal	Repair of SC at Sarai SC	Sarai	SC	Up-gradation	2008-09	1.00	BLOCK	COMPLETED
53	Saharpada	LR at Udaypur CHC	Udaypur CHC	CHC	New Const.	2008-09	5.00	ZSS	COMPLETED
54	Ghasipura	LR at Keshudurapal CHC	Keshudurapal CHC	CHC	New Const.	2008-09	5.00	ZSS	IN PROGRESS
55	Jhumpura	Construction of Block level Medicine Godown at CHC Jhumpura	CHC Jhumpura	CHC	New Const.	2008-09	7.00	ZSS	COMPLETED
56	Champua	Construction of Block level Medicine Godown at CHC Bhandra	CHC Bhandra	CHC	New Const.	2008-09	7.00	ZSS	COMPLETED
57	Harichandanpur	Construction of Block level Medicine Godown at CHC Harichandanpur	CHC Harichandanpur	CHC	New Const.	2008-09	7.00	ZSS	COMPLETED
58	Hatadihi	Construction of Block level Medicine Godown at CHC Salaneia	CHC Salaneia	CHC	New Const.	2008-09	7.00	ZSS	COMPLETED
59	Keonjhar	Construction of Bleaching shed at DHH	DHH	DHH	New Const.	2008-09	2.00	PWD	COMPLETED
60	Anandapur	Up-gradation of SDH Anandapur	SDH Anandapur	SDH	Up-gradation	2008-09	10.00	BLOCK	COMPLETED
61	Champua	Up-gradation of SDH Champua	SDH Champua	SDH	Up-gradation	2008-09	10.00	BLOCK	COMPLETED
62	Keonjhar	Up-gradation of DHH	DHH	DHH	Up-gradation	2009-10	20.00	PWD	COMPLETED
63	Joda	Repair of PHC (N) at Kalimati	Kalimati	PHC (N)	Up-gradation	2009-10	5.00	BLOCK	COMPLETED
64	Telkoi	Repair of PHC (N) at Jagamohanpur	Jagamohanpur	PHC (N)	Up-gradation	2009-10	5.00	BLOCK	COMPLETED
65	Keonjhar	Repair of PHC (N) at Bardapal	Bardapal	PHC (N)	Up-gradation	2009-10	5.00	BLOCK	COMPLETED
66	Patna	Const. of DWH at Block Level	Patna	CHC	New Const.	2009-10	12.00	BLOCK	COMPLETED
67	Saharpada	Repair of Sub-Centre at Khajirapat	Khajirapat	SC	Up-gradation	2009-10	1.00	BLOCK	COMPLETED
68	Saharpada	Repair of Sub-Centre at Billa	Billa	SC	Up-gradation	2009-10	1.00	BLOCK	COMPLETED
69	Saharpada	Repair of Sub-Centre at Saharpada	Saharpada	SC	Up-gradation	2009-10	1.00	BLOCK	COMPLETED
70	Joda	Repair of Sub-Centre at Bhadrāsahi	Bhadrāsahi	SC	Up-gradation	2009-10	1.00	BLOCK	COMPLETED
71	Joda	Repair of Sub-Centre at Jajanga	Jajanga	SC	Up-gradation	2009-10	1.00	BLOCK	COMPLETED
72	Banspal	Repair of Sub-Centre at Phuljhar	Phuljhar	SC	Up-gradation	2009-10	1.00	BLOCK	COMPLETED
73	Harichandanpur	Repair of Sub-Centre at Baxibariqaon	Baxibariqaon	SC	Up-gradation	2009-10	1.00	BLOCK	COMPLETED
74	Joda	Repair of Sub-Centre at Malda	Malda	SC	Up-gradation	2009-10	1.00	BLOCK	COMPLETED
75	Ghataqaon	Repair of Sub-Centre at Basantapur	Basantapur	SC	Up-gradation	2009-10	1.00	BLOCK	COMPLETED
76	Ghasipura	Repair of Sub-Centre at Batto	Batto	SC	Up-gradation	2009-10	1.00	BLOCK	COMPLETED
77	Anandapur	Const. of Sub-centre Addl Fund for Janjali SC	Janjali	SC	New Const.	2009-10	5.00	ZSS	IN PROGRESS

## Details of Upgradation & New Construction under NRHM taken up during 2005-2013

Sl no	Block	Name of the work	Name of the institution	Category	New Const/ Up-gradation	Approved in PIP Year	PIP Approved amount	Executing Agency	Physical Status
78	Harichandanpur	Const. of Sub-centre Addl Fund for Gandadiha SC	Gandadiha	SC	New Const.	2009-10	5.00	ZSS	IN PROGRESS
79	Harichandanpur	Const. of Sub-centre Addl Fund for Balaniposi SC	Balaniposi	SC	New Const.	2009-10	5.00	BLOCK	COMPLETED
80	Keonjhar	Up-gradation of District Headquarter Hospital	DHH	DHH	Up-gradation	2010-11	10.00	PWD	COMPLETED
81	Champua	Up-gradation of SDH Champua	SDH Champua	SDH	Up-gradation	2010-11	16.70	BLOCK	COMPLETED
82	Anandapur	Up-gradation of SDH Anandapur	SDH Anandapur	SDH	Up-gradation	2010-11	14.00	BLOCK	COMPLETED
83	Telkoi	Repair of Sub Centre at Jantari	Jantari	SC	Up-gradation	2010-11	1.00	BLOCK	COMPLETED
84	Telkoi	Repair of Sub Centre at Tentalaposi	Tentalaposi	SC	Up-gradation	2010-11	1.00	BLOCK	COMPLETED
85	Banspal	Repair of Sub Centre at Karangadihi	Karangadihi	SC	Up-gradation	2010-11	1.00	BLOCK	COMPLETED
86	Banspal	Repair of Sub Centre at Gonasika	Gonasika	SC	Up-gradation	2010-11	1.00	BLOCK	COMPLETED
87	Champua	Establishment of SU at SDH Champua	SDH Champua	SDH	Up-gradation	2011-12	5.00	PWD	COMPLETED
88	Hatadihi	Labour Room at CHC salaneia	Salaneia	CHC	New Const.	2011-12	10.00	RWD	IN PROGRESS
89	Banspal	Labour Room at CHC sukati	Suakati	CHC	New Const.	2011-12	10.00	RWD	IN PROGRESS
90	Champua	Const. of LR. AT CHC BHANDA	CHC Bhandra	CHC	New Const.	2011-12	10.00	RWD	IN PROGRESS
91	Hatadihi	Construction of Sub Centre at Ambo under Hatadihi block	Ambo	SC	New Const.	2011-12	6.00	RWD	IN PROGRESS
92	Hatadihi	Construction of Sub Centre at Danar under Hatadihi block	Danar	SC	New Const.	2011-12	6.00	RWD	IN PROGRESS
93	Ghasipura	Construction of Sub Centre at Baripal under Ghasipura block	Baripal	SC	New Const.	2011-12	6.00	BLOCK	IN PROGRESS
94	Ghasipura	Construction of Sub Centre at Balarampur under Ghasipura block	Balarampur	SC	New Const.	2011-12	6.00	BLOCK	IN PROGRESS
95	Ghasipura	Construction of Sub Centre at Tarimul under Ghasipura block	Tarimul	SC	New Const.	2011-12	6.00	BLOCK	COMPLETED
96	Anandapur	Construction of Sub Centre at Bailo under Anandapur block	Bailo	SC	New Const.	2011-12	6.00	BLOCK	COMPLETED
97	Ghasipura	Construction of Sub Centre at Khadibeda under Ghasipura block	Khadibeda	SC	New Const.	2011-12	6.00	BLOCK	IN PROGRESS
98	Patna	Construction of Sub Centre at Saradhapur under Patna block	Saradhapur	SC	New Const.	2011-12	6.00	BLOCK	IN PROGRESS
99	Joda	Construction of Sub Centre at Dabuna under Joda block	Dabuna	SC	New Const.	2011-12	6.00	BLOCK	IN PROGRESS
100	Joda	Construction of Sub Centre at Beleyipada under joda block	Beleyipada	SC	New Const.	2011-12	6.00	BLOCK	IN PROGRESS
101	Jhumpura	Construction of Sub Centre at khendra under Jhumpura block	khendra	SC	New Const.	2011-12	6.00	BLOCK	IN PROGRESS
102	Anandapur	Upgradation of SDH Anandapur	SDH Anandapur	SDH	Up-gradation	2011-12	15.00	PWD	IN PROGRESS
103	Champua	Upgradation of SDH Champua	SDH Champua	SDH	Up-gradation	2011-12	11.39	ITDA	COMPLETED
104	Patna	Constr. Of W/H at Patna CHC	Patna	CHC	New Const.	2011-12	3.00	BLOCK	COMPLETED
105	Banspal	Upgradation of CHC Banspal	Banspal	CHC	Up-gradation	2011-12	25.00	PWD	COMPLETED
106	Telkoi	Jagamohanpur PHCN	Jagamohanpur	PHC (N)	Up-gradation	2011-12	4.00	BLOCK	COMPLETED
107	Keonjhar	Upgradation of Bardapal PHCN	Bardapal	PHC (N)	Up-gradation	2011-12	3.30	BLOCK	COMPLETED
108	Ghasipura	Upgradation of Nipania PHCN	Nipania	PHC (N)	Up-gradation	2011-12	8.50	BLOCK	COMPLETED
109	Saharpada	Upgradation of Baikala PHCN	Baikala	PHC (N)	Up-gradation	2011-12	9.24	BLOCK	COMPLETED
110	Keonjhar	Repair and renovation of ADMO(FW)Office	DHH	DHH	Up-gradation	2012-13	1.50	PWD	IN PROGRESS
111	Keonjhar	Repair and renovation of ADMO(Med),Office	DHH	DHH	Up-gradation	2012-13	1.70	PWD	COMPLETED
112	Keonjhar	Repair and renovation of Medecine store,4 nos of ward (etc),ultrasound room	DHH	DHH	Up-gradation	2012-13	5.00	PWD	IN PROGRESS
113	Keonjhar	Dismantalling of old block(7 nos)	DHH	DHH	Up-gradation	2012-13	0.50	PWD	IN PROGRESS
114	Keonjhar	Establishment of NRC	DHH	DHH	Up-gradation	2012-13	9.00	Block	COMPLETED
115	Saharpada	New OPD Construction with interconnection	Udaypur CHC	CHC	Up-gradation	2012-13	16.00	RD-I	IN PROGRESS
116	Saharpada	Repair and renovation of water supply	Udaypur CHC	CHC	Up-gradation	2012-13	2.00	RWSS	COMPLETED

## Details of Upgradation & New Construction under NRHM taken up during 2005-2013

Sl no	Block	Name of the work	Name of the institution	Category	New Const/ Up-gradation	Approved in PIP Year	PIP Approved amount	Executing Agency	Physical Status
117	Saharpada	Construction of Meeting hall	Udaypur CHC	CHC	New Const.	2012-13	5.00	RD-I	IN PROGRESS
118	Saharpada	Extention of a room with attach toilet	Damahuda S/C	SC	New Const.	2012-13	1.00	RD-I	COMPLETED
119	Saharpada	Repair/renovation of s/c	Damahuda S/C	SC	Up-gradation	2012-13	0.50	RD-I	COMPLETED
120	Saharpada	Rest boundary wall construction.	Damahuda S/C	SC	Up-gradation	2012-13	0.50	RD-I	COMPLETED
121	Patna	Instalation of New Transfermer for CHC	Patna CHC	CHC	New Const.	2012-13	5.94	Nesco	IN PROGRESS
122	Patna	Repair/renovation of OPD,Ward and toilet in Patna CHC	Patna CHC	CHC	Up-gradation	2012-13	4.13	RD-I	IN PROGRESS
123	Patna	Extention of a room with attach toilet	Childa s/c	SC	New Const.	2012-13	1.00	RD-I	IN PROGRESS
124	Patna	Repair/renovation of s/c (civil & EI)	Childa s/c	SC	Up-gradation	2012-13	0.50	RD-I	IN PROGRESS
125	Patna	Rest boundary wall construction.	Childa s/c	SC	Up-gradation	2012-13	0.50	RD-I	COMPLETED
126	Patna	Extention of a room with attach toilet	Khiritangiri s/c	SC	New Const.	2012-13	1.00	RD-I	IN PROGRESS
127	Patna	Repair/renovation of s/c (civil & EI)	Khiritangiri s/c	SC	Up-gradation	2012-13	0.50	RD-I	IN PROGRESS
128	Patna	Rest boundary wall construction.	Khiritangiri s/c	SC	Up-gradation	2012-13	0.50	RD-I	IN PROGRESS
129	Ghataqaon	Extention of labour Rm. Including toilet facility for Staff nurse.	Ghataqaon CHC	CHC	Up-gradation	2012-13	3.00	RD-I	IN PROGRESS
130	Ghataqaon	Construction of septic and sockpit-02 nos	Ghataqaon CHC	CHC	New Const.	2012-13	2.00	PWD	IN PROGRESS
131	Ghataqaon	Construction of toilet for staff nurse	Ghataqaon CHC	CHC	New Const.	2012-13	2.00	PWD	IN PROGRESS
132	Ghataqaon	Extention of a room with attach toilet	Basantpur SC	SC	New Const.	2012-13	1.00	RD-I	COMPLETED
133	Ghataqaon	Repair/renovation of s/c (civil & EI)	Basantpur SC	SC	Up-gradation	2012-13	0.50	RD-I	COMPLETED
134	Ghataqaon	Rest boundary wall construction.	Basantpur SC	SC	Up-gradation	2012-13	0.50	RD-I	COMPLETED
135	Ghataqaon	Repair/renovation of s/c (civil & EI)	Pandapada SC	SC	Up-gradation	2012-13	0.50	RD-I	IN PROGRESS
136	Ghataqaon	Rest boundary wall construction.	Pandapada SC	SC	Up-gradation	2012-13	0.50	RD-I	IN PROGRESS
137	Ghataqaon	Repair/renovation of s/c (civil & EI)	Patilo SC	SC	Up-gradation	2012-13	0.50	RD-I	IN PROGRESS
138	Ghataqaon	Boundary wall construction.	Patilo SC	SC	Up-gradation	2012-13	0.50	RD-I	IN PROGRESS
139	Keonjhar	New construction of Pediatric ward above the Gynic ward .	Padampur CHC	CHC	New Const.	2012-13	10.00	RD-I	IN PROGRESS
140	Keonjhar	Up-gradation of OG ward, Male ward, Femail ward	Padampur CHC	CHC	Up-gradation	2012-13	3.00	RD-I	IN PROGRESS
141	Keonjhar	Repair and Renovation of Staff Quarter(04 nos)	Padampur CHC	CHC	Up-gradation	2012-13	4.00	RD-I	IN PROGRESS
142	Keonjhar	Repair/renovation of s/c (civil & EI)	Maidankela S/C	SC	Up-gradation	2012-13	1.00	RD-I	COMPLETED
143	Keonjhar	Increase the height of Boundary wall .	Maidankela S/C	SC	Up-gradation	2012-13	0.50	RD-I	COMPLETED
144	Keonjhar	Extension of Room with toilet facility	Naranpur S/C	SC	New Const.	2012-13	1.50	RD-I	COMPLETED
145	Keonjhar	Aprroch Road to S/C	Naranpur S/C	SC	Up-gradation	2012-13	0.30	RD-I	COMPLETED
146	Keonjhar	Repair/renovation of s/c (civil & EI)	Naranpur S/C	SC	Up-gradation	2012-13	0.70	RD-I	COMPLETED
147	Harichandanpur	Extension of Labour Room with toilet	Harichandanpur CHC	CHC	Up-gradation	2012-13	5.00	RD,Anandapur	IN PROGRESS
148	Harichandanpur	Establishment of Maa Gruha at existing building for Maa Gruha	Harichandanpur CHC	CHC	Up-gradation	2012-13	1.69	ITDA	COMPLETED
149	Harichandanpur	OPD Up-gradation with Floor tile	Harichandanpur CHC	CHC	Up-gradation	2012-13	2.00	RD,Anandapur	IN PROGRESS
150	Harichandanpur	Waiting room for patient attendant near OT	Harichandanpur CHC	CHC	Up-gradation	2012-13	4.00	RD,Anandapur	IN PROGRESS
151	Harichandanpur	Expansion of water provission	Harichandanpur CHC	CHC	Up-gradation	2012-13	0.323	RD,Anandapur	COMPLETED
152	Ghasipura	Repair and renovation of OPD,wards including toilet facility	Sainkul CHC	CHC	Up-gradation	2012-13	2.00	RD,Anandapur	IN PROGRESS

### Details of Upgradation & New Construction under NRHM taken up during 2005-2013

Sl no	Block	Name of the work	Name of the institution	Category	New Const/ Up-gradation	Approved in PIP Year	PIP Approved amount	Executing Agency	Physical Status
153	Ghasipura	Repairing of Indoor	Sainkul CHC	CHC	Up-gradation	2012-13	2.00	RD,Anandapur	IN PROGRESS
154	Ghasipura	Renovation of OT	Sainkul CHC	CHC	Up-gradation	2012-13	1.00	RD,Anandapur	IN PROGRESS
155	Ghasipura	Repair and extension of Out Door	Sainkul CHC	CHC	Up-gradation	2012-13	3.00	RD,Anandapur	IN PROGRESS
156	Ghasipura	Construction of Patholab	Sainkul CHC	CHC	New Const.	2012-13	1.00	RD,Anandapur	IN PROGRESS
157	Ghasipura	Repair of Staff Qtr. (5 nos.)	Sainkul CHC	CHC	Up-gradation	2012-13	5.00	RD,Anandapur	IN PROGRESS
158	Ghasipura	Repairing of Indoor & Out Door	Keshudurapal CHC	CHC	Up-gradation	2012-13	5	RD,Anandapur	IN PROGRESS
159	Ghasipura	Construction/Renovation of Labourtory	Keshudurapal CHC	CHC	Up-gradation	2012-13	3	RD,Anandapur	IN PROGRESS
160	Ghasipura	Construction of D-Type-01 & E-Type -03 Quarter	Keshudurapal CHC	CHC	New Const.	2012-13	39	RD,Anandapur	IN PROGRESS
161	Hatadihi	Repair/renovation to Administrative building including toilet facility.	Salania CHC	CHC	Up-gradation	2012-13	2.00	RD,Anandapur	IN PROGRESS
162	Hatadihi	Repair and Renovation of Staff Quarter(04 nos)	Salania CHC	CHC	Up-gradation	2012-13	4.00	RD,Anandapur	IN PROGRESS
163	Hatadihi	Repair/renovation of s/c (civil & EI)	Baniapanca S/C	SC	Up-gradation	2012-13	0.50	RD,Anandapur	COMPLETED
164	Hatadihi	Watter supply with over head tank from existing Tube-well	Baniapanca S/C	SC	Up-gradation	2012-13	0.50	RD,Anandapur	COMPLETED
165	Anandapur	Repair and renovation of labour room including extension of two nos of rooms and waiting space for patient attands	SDH anandapur	SDH	Up-gradation	2012-13	15.00	PWD	IN PROGRESS
166	Anandapur	R/R of Office Building	SDH anandapur	SDH	Up-gradation	2012-13	2.39	PWD	IN PROGRESS
167	Anandapur	R/R of Gynic ward & Femail ward	SDH anandapur	SDH	Up-gradation	2012-13	3.03	PWD	IN PROGRESS
168	Anandapur	R/R of Laboratory and sunstoke ward	SDH anandapur	SDH	Up-gradation	2012-13	2.16	PWD	IN PROGRESS
169	Anandapur	R/R of OT & Sergery ward	SDH anandapur	SDH	Up-gradation	2012-13	4.02	PWD	IN PROGRESS
170	Anandapur	R/R of Out door(OPD)	SDH anandapur	SDH	Up-gradation	2012-13	3.49	PWD	IN PROGRESS
171	Anandapur	R/R of Infecious ward	SDH anandapur	SDH	Up-gradation	2012-13	3.62	PWD	COMPLETED
172	Anandapur	R/R of Ambulance Gurrage	SDH anandapur	SDH	Up-gradation	2012-13	0.80	PWD	IN PROGRESS
173	Anandapur	Repair and renovation of Kitchen block	SDH anandapur	SDH	Up-gradation	2012-13	2.25	PWD	IN PROGRESS
174	Anandapur	Drainage system for back side of old cabin block	SDH anandapur	SDH	New Const.	2012-13	2.20	PWD	COMPLETED
175	Anandapur	Quarter Repair ( 4 nos.)	SDH anandapur	SDH	Up-gradation	2012-13	8.02	PWD	IN PROGRESS
176	Anandapur	Up-gradation of Eye ward/OT	SDH anandapur	SDH	Up-gradation	2012-13	6.00	PWD	IN PROGRESS

### Details of Upgradation & New Construction under NRHM taken up during 2005-2013

Sl no	Block	Name of the work	Name of the institution	Category	New Const/ Up-gradation	Approved in PIP Year	PIP Approved amount	Executing Agency	Physical Status
177	Telkoi	Repair and renovation of Telkoi CHC (Toilet,Door Window,Roof Slab Grading , wards,Labour room & Electrification)	Telkoi CHC	CHC	Up-gradation	2012-13	17.00	RD-II	COMPLETED
178	Telkoi	Approch Concreet road to CHC	Telkoi CHC	CHC	Up-gradation	2012-13	3.00	RD-II	IN PROGRESS
179	Telkoi	Extension of Drainage System	Telkoi CHC	CHC	Up-gradation	2012-13	2.00	RD-II	IN PROGRESS
180	Telkoi	Repair and Renovation of Staff Quarter(05 nos)	Telkoi CHC	CHC	Up-gradation	2012-13	10.00	RD-II	IN PROGRESS
181	Telkoi	Construction of Boundary wall in front of CHC	Telkoi CHC	CHC	New Const.	2012-13	5.00	RD-II	IN PROGRESS
182	Banspal	Installation of Transformer at Banspal CHC	Banspal CHC	CHC	New Const.	2012-13	7.45	NESCO	COMPLETED
183	Banspal	Establishment of Maa Gruha at existing building for Maa Gruha	Banspal CHC	CHC	Up-gradation	2012-13	1.65	ITDA	COMPLETED
184	Champua	Increase the height of Boundary wall .	Bhanda CHC	CHC	Up-gradation	2012-13	4	RD-II	IN PROGRESS
185	Champua	E-type Qtr. (4 nos.) construction	Bhanda CHC	CHC	New Const.	2012-13	48	RD-II	IN PROGRESS
186	Champua	Staff Quarter ( 3 nos.) Repair & renovation	Bhanda CHC	CHC	Up-gradation	2012-13	6	RD-II	IN PROGRESS
187	Joda	Minor Repair of Ward	Basudevpur CHC	CHC	Up-gradation	2012-13	5.00	RD-II	IN PROGRESS
188	Joda	D-Type Qtr. ( 1 no.)	Basudevpur CHC	CHC	New Const.	2012-13	15.00	RD-II	IN PROGRESS
189	Joda	Staff Qtr. (2 nos.) repair	Basudevpur CHC	CHC	Up-gradation	2012-13	4.00	RD-II	IN PROGRESS
190	Joda	SC Repair	Jajanga SC	SC	Up-gradation	2012-13	2	RD-II	IN PROGRESS
191	Joda	Minor repair of LR /Hospital building	Barbil CHC	CHC	Up-gradation	2012-13	3	PWD,Keonjhar	COMPLETED
192	Joda	R/R and modification and Up-gradation of Joda CHC	Joda CHC	CHC	Up-gradation	2012-13	30.00	Block	IN PROGRESS
193	Champua	OT	SDH,Champua	SDH	Up-gradation	2012-13	5.00	PWD,Keonjhar	COMPLETED
194	Champua	Quarter Repair ( 8 nos.)	SDH,Champua	SDH	Up-gradation	2012-13	16.00	PWD,Keonjhar	IN PROGRESS
195	Champua	Establishment of NRC	SDH,Champua	SDH	Up-gradation	2012-13	5.75	Block	COMPLETED
196	Champua	SC Repair & renovation	Kalikaprasad SC	SC	Up-gradation	2012-13	2	RD-II	IN PROGRESS